1)

Site order Books

14/02/2022

*) Earth work excavation for drain at chowdeshwari layout 1st CROSS, 2nd CROSS

15/02/2022

*) Providing PCC for drain at chowdeshwari layout 1st & 2nd CROSS
Earth work excavation for drain at chowdeshwari layout 3rd & 4th CROSS

16/02/2022

*) providing steel reinforcement for R.C.C work & Raft concreting at chowdeshwari layout 1st & 2nd CROSS.

Providing P.C.C for drain at chowdeshwari layout 3rd & 4th CROSS

17/02/2022

*) Earth work excavation for drain at M.M. layout
providing steel reinforcement for R.C.C work & Raft concreting at chowdeshwari layout 3rd & 4th CROSS.

18/02/2022

*) Earth work excavation for drain at M.M layout.
Wall concreting for drain at chowdeshwari layout 1st & 2nd CROSS
Earth work excavation for drain at Kaveri layout.

19/02/2022

*) providing PCC for drain at M.M layout
providing PCC for drain at Kaveri layout
wall concreting for drain at chowdeshwari layout 3rd & 4th CROSS
AEE Sir & AE Sir site visit

20/2/2022

providing steel reinforcement RCC work for drain at m.m layout. and kaveri layout.

Desilting work at Doddabettahalli 2nd, 3rd, 4th, 5th main roads.
curing at chowdeshwari layout.

21/2/2022

*) side wall concreting at m.m layout
Desilting work at Doddabettahalli, 6th, 7th, 8th, 9th CROSS roads

22/02/2022

*) side wall concreting at kaveri layout.
Desilting work at adityanagar water tank road, 22nd main, 21st main Road.
Earth work excavation for drain at venkateshwara temple main Road
curing at m.m layout.

23/02/2022

*) curing at m.m layout & kaveri layout
providing PCC for drain at venkateshwara temple road
earth work excavation for drain at Adityanagar 16th, 17th, 18th, 19th CROSS

24/02/2022

*) providing steel reinforcement for RCC work for drain at venkateshwara temple main Road.
providing PCC for drain at adityanagar 16th, 17th, 18th, 19th CROSS

25/02/2022

*) AEE sir & AE sir site visit
Side wall concreting at venkateshwara temple
providing steel reinforcement RCC work for drain at adityanagar 17th, 18th, 19th, 20th CROSS

26/02/2022

curing work at venkateshwara temple road

Side wall concreting for drain at adityanagar 17th, 18th, 19th, 20th cross

Earth work excavation for drain at maruthinagar

AE.

28/02/2022

*) Providing PCC for drain at maruthinagar

Earth work excavation for drain at Balaji layout

AEE sir & AE sir site visit.

1/03/2022

*) providing steel reinforcement for RCC work & Raft concreting for Drain & culvert at maruthinagar

~~provide~~ earth work excavation for drain & culvert at Balaji layout

AE

2/03/2022

*) Side wall concreting for drain & culvert at maruthinagar

providing PCC for drain & culvert at Balaji layout.

AE

3/03/2022

*) providing steel Reinforcement &RCC work & Raft concreting at Balaji Layout.

curing work at maruthinagar.

04/03/2022

*) Side wall concreting for drain & culvert at balaj layout.

Desilting work at aditya nagar 9th main, 3rd cross, 4th, 5th cross

AEE sir & HE sir site visit.

AE

05/03/2022

Desilting work at adityanagar 9th main, 5th, 6th, 7th, 8th cross culvert at Balaji layout.

07/03/2022

*) Earth work excavation for culvert at adityanagar 9th main, 3rd & 4th CROSSRd culvert at Balaji layout

AE

08/03/2022

*) Providing PCC for culvert at adityanagar 9th main, 3rd & 4th CROSS

Earth work excavation for culvert at adityanagar 9th main, 5th, 6th, 7th, 8th CROSS

AEE sir & AE sir site visit.

09/03/2022

*) Providing PCC for culvert at adityanagar 9th main, 5th, 6th, 7th, 8th CROSS

Providing steel reinforcement for RCC work for culvert at adityanagar 9th main, 3rd & 4th cross.

AE

10/03/2022

*) Providing steel reinforcement for Raft work & Raft concreting at adityanagar 9th main, 5th, 6th, 7th, 8th CROSS

*) Side wall concreting for culvert at aditya nagar 9th main, 11/03/2022 3rd, 4th & 5th CROSS.

12/03/2022

*) Side wall concreting for culvert at adityanagar 9th main, 6th, 7th & 8th CROSS

AE

14/03/2022

) curing for culvert at adityanagar 9th main.

17/03/2022

*) providing & Fixing precast covering slab 100mm thick for drain, at chowdeshwari layout, M.M layout, Kaveri layout, venkateshwara temple.

19/03/2022

*) providing & Fixing precast covering slab 100mm thick for drain at Balaji layout, maruthinagar, Adityanagar 17th, 18th, 19th, 20th CROSS

21/03/2022

*) providing & Fixing precast cover slab of 230mm slab for culvert at Balaji layout, maruthinagar, venkateshwara temple,

Earth work excavation for Roads at Bettahalli areas.

22/03/2022

*) Earth work excavation for Roads at Bettahalli areas providing DLC mix at Bettahalli 2nd, 3rd, 6th CROSS

23/03/2022

*) Earth work excavation for Roads at venkateshwara temple Road. and adityanagar water tank Road & 17th CROSS

24/03/2022

*) providing DLC mix at venkateshwara temple rd, adityanagar water tank Road & 17th CROSS

Earth work excavation for Road at chowdeshwari layout. 25/03/2022

AE

*) Earth work excavation for Road at M.M layout, Kaveri layout 26/03/2022

*) Earth work excavation for Roads at Bet Maruthinagar, Balaji layout Providing and fixing pre cast culvert slabs 250mm at adityanagar 9th main. 31/03/2022

AE

*) Earth work excavation for Roads at escort colony sai Ram badavane 7th A main Road, Veersagar main Road 5th A main Road, Hanumaiya Badavane, Near Triwik wind walk appartment. 04/04/2022

*) Earth work excavation for Roads at Veersagar main Road opp Type park Thirumala nagar 1st CROSS Rd, 11th CROSS, 1st main Chitra layout. 7/04/2022

*) Laying GSB & compacting at. chowdeshwari layout, MM layout, Kaveri layout, venkateshwara temple Road. 09/04/20222

AE.

*) Laying GSB & compacting at Bettahalli areas, maruthinagar, Balaji layout, sai Ram Badavane 7th A main Road, 5th A main Road Veersagar, hanumaiah Badavane, Near triwik wind walk apartment. 11/04/2022

18/04/2022

providing M30 grade concrete for R PQC Road at Bettahalli 2nd CROSS, 3rd CROSS, 6th CROSS.,

AE sir site visit.

19/04/2022

*) providing M30 grade concrete pavement Road at venkateshwara temple Road & adityanagar water tank Road 1st CROSS & 2nd CROSS Road

AEE sir & AE sir site visit.

20/04/2022

*) Kerb laying at chowdeshwari layout, M.M layout curing for C Roads

21/04/2022

*) Kerb laying at mm layout, Kaveri layout.

22/04/2022

*) Earth work excavation for Roads at adithyanagar 9th main Roads

26/04/2022

*) Laying GSB and compacting at adithyanagar 9th main Roads

03/5/2022

*) providing, laying, spreading & compacting wet mix at chowdeshwari layout, mm layout.

05/5/2022

*) providing, laying, spredding & compacting wet mix at maruthinagar, Kaveri layout & Bettahalli Roads.

09/05/2022

) prowiding, laying & spreading wetmix for Roads at Sai Ram badavane 7th 'A' main Road, 1st, 2nd cross Road, veersagar main Road 5th A main Road; ~~Hanumanagar bad~~

12/05/2022

*) prowding, laying & spreading wetmix at adityanagar 9th main Roads.

Kavin

*) prowding, laying DBM at chowdeshwari layout and maruthinagar. 31/05/2022

1/06/2022

*) prowding, laying DBM at Balaji layout & Bettahalli 4th, 7th, 8th, 9th, 10th cross

2/06/2022

*) BC laying at chowdeshwari layout & maruthinagar AEEsir & AEsir site visit

3/06/2022

*) BC laying at Balaji layout & Bettahalli 4th, 7th, 8th, 9th, 10th cross

Kavin

7/06/2022

*) DBM laying at sai Ram Badavane 7th A main Rd, 1st cross, 2nd cross, 3rd cross, veersagar main Rd 5th A main, Hanumaiah badavane & near triwith windwalk apartment, Thirumalanagar 1st cross Rd. AEEsir & AE Sir site visit

08/06/2022

BC laying at sai Ram Badavane 7th A main Rd, 1st, 2nd, 3rd cross Rd, veersagar main Rd 5th 'A' main, Hanumarah Badavane, near triwik windwalk apartment, Thirumalanagar 1st cross Rd.

AE

20/06/2022

*) DBM laying at adithyanagar 9th main & sabcrosses.
AEE sir & AE sir site visit.

21/06/2022

*) BC laying at adithyanagar 9th main & sabcrosses

AE

28/06/2022

*) Kerb painting at chowdeshwari layout, Balaji layout

30/06/2022

*) Kerb painting at maruthinagar, venkateshwara temple Road

12/07/2022

*) Providing and laying Road marking at chowdeshwari layout, maruthinagar, Balaji layout, Adithyanagar 9th main Roads & sabcrosses.

AE

15/07/2022

*) providing and laying Road marking at sai Ram badavane 7th A main Rd 1st, 2nd, 3rd cross Road, veersagar main Rd 5th 'A' main, hanumarah Badavane Near triwik windwalk apartment, Thirumalanagar 1st cross Rd.

22/07/2022

*) providing and fixing studds at adithyanagar 9th main & subcrosses, Bettahalli subcrosses, Chowdeshwari layout, Balaji layout, Sai Ram Badaware 7th 'A' main, 1st, 2nd & 3rd cross Roads, Veersagar 5th 'A' main Road, Hanumanth badaware, near trivik and vidh apartment, Thirumalanagar 1st cross, Marathinagar.

AE.